

Here are the updates on the Nebraska East Union Renovation:

2nd Floor

- Much of the 2nd floor (Starbucks, lounges, study rooms) is scheduled to wrap up in the next couple of weeks
- South vestibule glass and door installation is complete
- New restrooms are nearly finished with tile and fixtures in place and accessories being installed
- Decorative ceilings in entry and lounge are currently being installed
- Painting on the 2nd floor is getting final coats and marker boards will be installed soon
- Carpet installation is scheduled to begin this week
- Doors and hardware continue to be installed
- Great Plains Room ceiling grid is up. Wood floor installation should begin around 1/20. Speakers and projectors are currently getting installed
- Starbucks casework installation is underway. Wood slat walls are near completion, and a mural on the back wall is scheduled to be painted around the 27th
- Starbucks punch list scheduled for the 29th

Other Building Items

- Demo of the brick for the atrium windows in under way. Scaffolding is scheduled to come down by the 31st
- Atrium level framing and finishes will start once the scaffolding is removed.
- A new Behind the Wall video is posted on our [website](#).