

Here are the notes from Monday's meeting:

- This week the big push is to wrap up the concrete work for the Great Plains Room expansion
- The next area for concrete will be a kitchen slab that plans to begin tomorrow and wrap up Saturday
- Joist and decking is complete and now wall framing for the expanded penthouse is underway
- Steel work for the Great Plains Room expansion is planned to begin on Monday. Air handlers will be dropped before that
- Construction on the temporary walls for the 3<sup>rd</sup> floor is currently going on and should be finished by the end of the week
- We are holding off on returning the loading dock to normal use. The daytime restrictions will continue until otherwise noted
- The new South entrance work is planned to begin in mid-April