

Here are the notes from the meeting on 3/4/19:

- On Sunday, March 10 the water will be shut off until 1:00pm
- They are currently pushing work on the foundation walls for the Great Plains Room expansion and hope to be done by next Thursday
- Mechanical penthouse framing started today
- Steel erection for the mechanical penthouse is schedule to begin next Wednesday
- Roofing for the penthouse will begin the week of the 25th
- Work on the fire main should conclude this week
- Work on the new transformer will begin after the fire main work is wrapped up
- New air handlers for the Great Plains Room should be dropped in place sometime in the middle of next week
- Work on waterproofing the foundation will begin in about 2 weeks