

Here are the notes from Monday's meeting:

- Great Plains Room expansion steel decking is wrapping up and the slab on deck pour is scheduled for Wednesday and Friday.
- Great Plains Room masonry for the new west wall will start next week and then they will move to the south wall after that. Those are scheduled to wrap up around May 3<sup>rd</sup>.
- Steel erection for the Great Plains Room is scheduled to start May 1<sup>st</sup>.
- Kitchen framing is wrapping up and drywall is scheduled for installation April 29 - May10
- Work is currently taking place on storm drainage and underground piping
- The mechanical penthouse roofing is scheduled to start on Wednesday.