

Here are the notes from Monday's meeting:

- South entrance work is underway and it should be roughly 90% complete by the end of the week. The temporary ramp will be removed next week and a small ramp closer to the side stair will be installed.
- Framing and wall backing is moving fast in the new kitchen space.
- Kitchen hoods have been delivered.
- Great Plains Room block walls are currently going up and should be done by next Tuesday. The roof installation will be next.
- Phase II will begin on Monday, May 6th.
 - The week of May 6th will be used for clearing out all equipment and furniture from the 2nd floor. Some equipment will be stored on the 3rd floor and most will be taken away to inventory.
 - Great Plains Room and all of 2nd floor will shut down for renovation until Spring semester of 2020.
 - The 3rd floor access via the main stairs will be closed off and a construction wall will be built to close off the 1st floor stairs. The side door at the North entrance will have hardware changed to allow for entering and exiting the 3rd floor. Elevator access to the 3rd floor will remain an option as well, but both elevators will have work done to them over the summer and will be shut down for roughly a month each. The dates are currently being finalized.
 - The kitchen and mid-landing demo will be first, then they will move to work on the Great Plains Room.
- Soft demo of the 2nd floor kitchen will begin next week.
- Demo of the concrete planter boxes will begin the week of May 13th. Please anticipate major construction noises during that time.
- Loading Dock walls will be constructed starting next week and should last approximately 2 weeks.
- The Penthouse roof install is scheduled for next week.