

- Demo on the 2nd floor and atrium are moving along very well. The concrete planters are currently getting removed and there is probably 2 weeks left on that work.
- A new video of the 2nd floor demo is uploaded on our renovation [website](#).
- Drywall in the new kitchen is finishing up this week.
- All decking except for one piece is up on the Great Plains Room expansion. Rain is delaying the roofing work.
- Drywall for the inside of the mechanical penthouse comes this week and will begin soon.