

Here are the updates on the Nebraska East Union Renovation:

1st Floor

- Kitchen tile installation is complete.
- Just finishing up stainless steel installation.
- Painting is currently taking place.
- Cabinets, equipment, and countertops are scheduled to arrive for installation on the 19th.
- They are wrapping up store front installations.
- Ceiling grid and tile is scheduled to start installation this week.
- Epoxy flooring and fiber wall covers in back of house kitchen areas will start next week.

2nd Floor

- The steel and metal decking is wrapping up on the elevation expansion on the 2nd floor outside of the Great Plains Room.
- Concrete slab is being poured under Great Plain Room for the new mechanical room.
- Electrical and mechanical is being installed in the ceiling.

Other Building Items

- Roofing continues to move along over the existing sections of the building.
- Passenger elevator work continues and the inspection is scheduled for Thursday.
- Corner Deli Express is open outside of Lanes 'n Games on the 1st floor.