Here are the updates on the Nebraska East Union Renovation:

1st Floor

- The temporary construction wall at the north entrance has been taken down
- The team is currently taking care of the last punch list items in the dining area
- TV menus and TVs in seating area are mounted
- The last few pieces of equipment will be delivered very soon
- Furniture is currently being installed in the seating area
- Equipment tests and training are underway
- Health inspection has been scheduled for November 6th
- Occupancy inspection is scheduled for the end of this week
- We plan to gain occupancy on November 4th

2nd Floor

- The 1st floor stair has been demoed
- The wall on the Atrium level has been demoed, opening up the space for the new Google Stair
- Starbucks is framed in and drywall should be complete by the end of the month
- Great Plains Room drywall should be wrapping up in the next couple of weeks
- Fireplace patio concrete stair and landing is scheduled to be poured this week (weather permitting)
- Fireplace for lounge and patio scheduled to be installed at the end of the week.
- Flooring to begin in mid-November

Other Building Items

- The exterior brick for the new atrium windows has been removed
- Hand rail replacements in the stair towers is finishing up
- Loading dock railing will be installed soon
- Fiber installation is wrapping up
- Loading dock is set to clear up for deliveries and typical function in early November
- Mechanical penthouse siding installation continues

Other Items/Announcements

- Corner Deli Express will discontinue on November 1st so staff can begin training in the new space
- We are working to get the temporary heating plan working. We have had some success today
 and hope that the building will continue to warm up this week. The interior temperatures have
 been cold lately, so please plan accordingly
- Food Trucks have been running since the first day of classes on East Campus. There are two
 designated locations- East Campus Loop and College of Dentistry. The daily offerings and
 schedule can be found at the food truck website.

Milestone Dates

- Dining Center on 1st floor will be complete on 11/4 and we intend to be open for business for first meal on November 13
- Starbucks is scheduled to be completed on February 1st and hopefully open shortly thereafter
- Great Plains Room is scheduled to be completed on 3/29/19 with our first event scheduled for 4/1
- 3rd floor will go under renovation beginning after commencement
- Bowling Alley and the rest of the 1st floor is scheduled to be renovated May 11, 2020 to October 12, 2020